

Utility Owner	Contact Person	Distribution Date of Plans	Action/Response	Action/Response	Action/Response	Distribution Date of 60% Plans	Action/Response	Action/Response	Coordination Status	Resolution
ATT/ Distribution	Rick Renfrow 600 NW 79 Ave., Suite 336 Miami, FL 33126 305-260-8243 305-222-8205	13-Aug-10	5-Oct-10			24-Jan-11	17-Feb-11	1-Mar-11	Utilities present within the project area	
	Steve Massie 305-222-8745, sm4788@att.com		Letter and mark-ups received depicting the location of the facilities within the project area.	Change Contact from Steve Massie to Rick Renfrow			Phone number chagned from 305-260-8243 to 305-222-8205. Called to request coordination meeting contact changed to Steve Massie 305-222-8745, they could not find plan so we emailed them for review	Coordination meeting held to discuss conflicts and possible relocation. Meeting minutes issued.		
Comcast Cable	Leonard Maxwell-Newbold 2801 sw 145 th ave Miramar, FL 33027 954-447-8405, 954-444-5113 (cell) 954-534-7083 (fax) leonard_maxwell-newbold@cable.comcast.com	13-Aug-10	22-Dec-10			24-Jan-11	4-Feb-11	28-Feb-11	Utilities present within the project area	
			Mr. Newbold had not yet reviewed the mailed drawings. He requested we send files via email. PDF drawings were sent via email for his review.				Mr. Newbold had not yet reviewed the emailed drawings from 12-22. We resent the plans via email. Should receive a response by Monday.	Received mark-ups of the submitted plans depicting the location of existing utilities in the area, most of the facilities are aerial minimal underground.		
FDOT 6	Thomas miller 1001 NW 111th ave Miami, FL 33172 305-491-4391 305-470-6969	13-Aug-10	17-Aug-10						No utilities present within project area	No Conflict
Florida Power and Light	Karen Lund 4200 W. Flagler Street Miami, FL 33134 305-442-5290 fax: 305-442-5123	13-Aug-10	22-Dec-10			24-Jan-11	17-Feb-11	28-Feb-11	Utilities present within the project area	
			Contact information should be changed to Karen Lund (relocation coordinator 305-442-5290, Karen.Lund@fpl.com). As-Built info received.				Email sent requesting missing as-built and requesting coordination meeting	Coordination meeting held to discuss conflicts and possible relocation. Meeting minutes issued.		
Florida Power and Light - Miami Beach	Seyed Hajassadollah 158 Macarthur CSWY Miami Beach, FL 33139 305-228-5290 305-228-5295 (fax)	13-Aug-10	13-Sep-10			24-Jan-11	28-Jan-11		Utilities present within the project area	No Conflict
			Letter and As-builts received for facilities located within the project area.				Received Call from Chuck (305-216-9136) from FPL Transmission confirming that their only facilities are west of the project (1st Ave west of MDT corridor)			
Florida Power and Light - Fibernet	Danny Haskett 9250 W Flagler St Miami, FL 33174 305-552-2931	13-Aug-10	21-Oct-10						No utilities present within the project area	No Conflict
Level 3 Communications	Judy Henry 1025 ElDorado Blvd., Building 13C04 Broomfield, CO 80021 720-888-2061 fax: 720-567-0023	13-Aug-10	17-Nov-10						No utilities present within the project area	No Conflict
			Letter received stating no facilities within the project limits							
MCI	Investigations 2400 N. Glenville Richardson, TX 75082 972-729-6016 fax: 972-656-6022	13-Aug-10	1-Sep-10	27-Sep-10		24-Jan-11	25-Jan-11	3-Feb-11	Utilities present within the project area	
			Letter received stating that there are utilities within our project area, and call local field rep for as-builts.	Email sent to Mike Busse (local field rep) to attempt to get as-builts for the area facilities			Received confirmation email from their field rep., John McNeil, should receive marked up plans shortly	Received as-builts depicting the location of facilities within our project area.		
Miami-Dade County Public Works	Aurelio Del Valle 7100 NW 36th Street Miami, FL 33166 305-592-8925 Ext: 258 305-477-6422 (fax)	13-Aug-10	ongoing						No utilities present within the project area	Ongoing Coordination
Miami -Dade Enterprise Technology Service (ETSD)	Juan Aguirre 10300 SW 72nd St. Suite 450 Miami, FL 33173 305-596-8404 305-596-8997 (fax)	13-Aug-10	22-Dec-10	22-Dec-10					No utilities present within the project area	No Conflict
			Additional contact information provided: Augusto Malave 305-275-7948, email for county review: ssocof@miamidadegov. Email sent with ticket # and PDF plans.	Email received from Augustor Malave and Carlos Pertuz that no ETSD Telecom facilities are present within the project area.						
Miami -Dade Water and Sewer	Patrick Chong 3575 S. Le Jeune Rd. Miami, FL 33146-2221 786-268-5255	13-Aug-10	1-Sep-10			18-Jan-11	31-Jan-11	16-Feb-11	Utilities present within the project area	
			As-builts were acquired from the WASD offices.				Plans delivered to Patrick Chong for Review (Contact changed to Patrick Chong)	Comments received via email from Patrick Cotter. TYLI to review and setup coordination meeting		
Qwest Communications	Mike Fitzgerald 5908 Hampton Oak Parkway, Suite A Tampa, FL 33610 813-630-2605 813-630-9605(fax) 941-661-7557 (cell)	13-Aug-10	18-Dec-10	22-Dec-10	12/28/2010				No utilities present within the project area	No Conflict
			Provided telephone number is no longer valid	Contact information changed to Mike Fitzgerald in Tampa (mike.fitzgerald@qwest.com). Email sent confirming no utilities south of Flagler.	Email received from Mike Fitzgerald stating no utilities within project area					
Teco People Gas- South Florida	Yvonne Goldman 5101 NW 21 st Ave, Suite 460 Ft Lauderdale, FL 33309 954-453-0824	13-Aug-10	26-Aug-10			24-Jan-11	24-Jan-11	9-Feb-11	Utilities present within the project area	
Time Warner Telecom	Willie Zachery 100 NE 3RD ave. STE 900 Ft Lauderdale, FL 33301 954-761-2730 303-803-9736 (fax)	13-Aug-10	21-Dec-10						No utilities present within the project area	No Conflict