• Civil • CEI & CSS • Geotechnical • ITS & Transportation

• CA # 9509

10220 SW 107 St., Miami, Fl. 33176
305.596.2857
4444 Inverrary Blvd, Lauderhill, Fl. 33319
954.278.6386

hpconsultantsinc@earthlink.net

November 17, 2017

Tim Blankenship, PE Moffatt & Nichol 2937 SW 27th Avenue, Suite 101A Coconut Grove, Florida 33133

Sub: Monitoring of helical anchor installation at the Dinner Key north mooring field

Ref: City of Miami RFP 15-16-011, Misc. Marine and Coastal Engineering Services M&N Job # 9450-02, Task Work order # 2 HPCI Project No.: CE-M&N-CityMia-17-01

Dear Mr. Blankenship:

Attached is the final report on our monitoring services for the helical anchors installation at the Dinner Key north mooring field.

We greatly appreciate the opportunity to work on this phase of the project and are looking forward to assisting you on the subsequent phases and other forthcoming projects.

Sincerely,

A.S. Kumbhojkar, Ph.D., P.E., F. ASCE President and Principal Engineer Florida PE # 41067



CONSTRUCTION MONITORING AT THE DINNER KEY MARINA MOORING FIELD

TABL	E OF CONTENTS	PAGE
1.0	INTRODUCTION	1
1.1 1.2	Project information and data Scope of our work	1 1
2.0	SITE INVESTIGATION	2
2.1 2.2 2.3 2.4 2.5 2.6	Project location Project planning and coordination Site conditions Anchor installation monitoring Jet probes Comments on the field observations	2 2 2 2 2 2
Appen	dix A Project location	

Monitoring records Appendix B

List of Figures

- General area for anchor installation off the Dinner Key Marina Anchor installation barge at the Dinner Key Marina Figure A-1: Figure A-2:

CONSTRUCTION MONITORING AT THE DINNER KEY MARINA MOORING FIELD

1.0 INTRODUCTION

HP Consultants Inc. (HPCI) is submitting this report on our services for the project, *Monitoring of helical anchor installation*¹ *at the Dinner Key North mooring field*² (the "Project"). We provided these services for Moffatt & Nichol's (M&N) assignment under its agreement with the City of Miami, FL for the *RFP 15-16-011, Miscellaneous Marine & Coastal Engineering Services.* HPCI executed this work under its subconsultant agreement with M&N. Mr. Tim Blankenship, PE, M&N issued the task work order, served as the Project Manager and authorized us to begin the work on 8/18/17. Ms. Nicole Pauly, PE served as the Project Coordinator.

1.1 Project information and data

M&N sent us a copy of the aerial view of the Project area. It is included in Appendix-A as Figure A-1. We were to monitor installation of helical anchors in the offshore seabed for collecting data on the subsurface conditions in the Project area as an input to the design of the proposed moorings. M&N also forwarded us a copy of the contractor's report on the jet probing. It is attached to this report. The anchors were to be drilled by the American Underwater Contractors, Inc. (AUC), a specialty contractor.

1.2 Scope of our work

The scope of our work (the "scope") included the following tasks:

- 1. Project planning including site visit upon the arrival of the barge at the Dinner Key Marina
- 2. Providing services of a driller/inspector for monitoring the helical anchor installation
- 3. Preparation of a report on our monitoring, and
- 4. Project Management and coordination

We have completed the above tasks.

¹ The term installation is used throughout this report only for the drilling/augering of the anchor.

² Formerly known as *Construction monitoring at the Dinner Key Marina mooring field*; the title of our proposal CE-M&N-CityMia-17-01.

2.0 FIELD MONITORING

2.1 Project location

The helical anchor installation site was offshore across the Dinner Key Marina office at 3400 Pan American Drive, Miami, FL 33133.

2.2 Project planning and coordination

Upon authorization, we coordinated our activities with Ms. Nicole Pauly, PE. Dr. Kumbhojkar, HPCI's Project Manager visited the site on 8/22/2017along with HPCI's driller/inspector. They met Mr. David L. Foster, President, AUC on the barge docked at the Dinner Key marina to develop the outline of the proposed installation and monitoring.

2.3 Site conditions

The site was a portion of the offshore area in the vicinity of the marina. It was navigable and accessible to the barge (Figure A-2 in Appendix-A).

2.4 Anchor installation monitoring

Anchors were drilled in the north mooring field on 8/23/2017 at various locations using the anchor installation equipment on the barge. Recording the torque and the anchor installation equipment were key components of our monitoring work. Appendix-B includes the copies of our record of anchor installation. Also included is a table showing the correlation between the recorded and the psi for the Pro Dig Model *X5K5* that was used in this project.

2.5 Jet probes

We monitored the jet probes performed by AUC. Probes assessed the refusal depth. The relevant portion of the AUC report on these borings is attached in the Appendix-B. As stated in this report, the depth of the refusal was between 1' and 6'-3".

2.6 Comments on the field observations

Although no samples were collected, it is our assessment that the jet probe refusal was caused by, and the anchors were drilled in, Miami Limestone, also known as the Miami Oolite (See the subsurface profile below the Biscayne Bay in Figure B-1, Appendix-B). We understand that the managed anchor fields were constructed using helical anchors at the nearby Coconut Grove Sailing Club and Dinner key Managed Mooring Field using barge-based equipment and appropriate techniques.

Appendix A Project location



Figure A-1: General area for anchor installation off the Dinner Key Marina



Figure A-2: Anchor installation barge at the Dinner Key Marina

Appendix B Monitoring records

hpconsultantsinc@earthlink.net

Helical Pile/ Anchor Installation Log

Project:		Date: 8/23/17	Sheet # i
Location:	ANCHOR 1	Site: DINNER Kay Marina	
GPS:	25.72857'N, 080.23095'N	Recorded by: Juis	

Anchor Sand/Rock	Time	Depth	Torque		Comments
ROCK Bit		8'			Starting W/ Co" Poor Bit
1	8:50	1'		and the second se	
	8:50	2'	and the second		
	8:51	3	2217		1200 PSI Pulpha listat Rock
	8:52	4'	2587		1400 PSI Public Light Rock
					received a start a gran table
	8:57				Extracted the 6" Rock Bit
ROCK	9:05	1'	Q. Samana Silange		Pushed Through
1	9:05	2'			11 11
	9:05	3'			0 <i>II</i>
	906	4'	2402	2217	Light Rock
	9:06	5'	2402		Light Rock
	9:00	6'	2402		Light Kock
	9:07	7'	2402		Light Rock
	9:07	8'	2402		light kee
	9:07	9'	2402		Light Roic
	9:08	10'	2402		Light Rock, Stayed consistent from 4'-10'
	9:12	11'	2217		1200 251
	9:13	12'	2402		1300 051
	9:14	13'	2402		1300 051
	9:15	14'	2402		1300 PSI
	-				
		-			

hpconsultantsinc@earthlink.net

Helical Pile/ Anchor Installation Log

Project.				
l soul!	A	Date: 8/23/17	Sheet #	
Location:	ANCHOR #2	Site: Dinner K. M. ind	CHOOL #	
GPS.	25 709010 NI DUD 22 71- 101	once Diffier Rey Tanina		
	20.12 DEN, 080.22915 N	Recorded by: Juis		

Anchor Sand/Rock	Time	Depth	Torque	Comments
Starting		5'8"		Storting
ROCK		1'		6' Porry Holiv Richad through
1		2'	-	a more more moregy
	10:32	3'		800 mi light back
	10:32	4	-	800 PS1 "" "
	10:33	5'		800 PSI, 11 11
	10:33	6'	-	800 (351, * 11
	10:34	7'	2402	Light Rock
	10:34	8	2402	e n
	10:35	9	2217	2 II
	10:35	10	2402	1 11
	10:35	11	2217	11 11
	10:36	12	2402	li R
0	10:36	13	2402	
KOCK	10:30	14	2402	Light Rock, Very Consistent
				•
		-		
				15/2010
	10.05			TROPHIC CONTRACTOR
	1 March			
		111111		
and the second of the second se	A REAL PROPERTY AND A REAL	and a state of the	the second se	

hpconsultantsinc@earthlink.net

Helical Pile/ Anchor Installation Log

Project:		Date: \$ /23/17	Sheet # 1
Location:	ANCHOR 3	Site: Dinner Vor Musing	
GPS:	25.72786 N.080.22869	Recorded by: Lous	

Anchor Sand/Rock	Time	Depth	Torque		Comments
		7'4"			Starting with G" Poor Holic
Rock	10:58	1'	-		(00 PSI Rettile Sand
1	10:5%	2'	-		
	10.58	3'	_		N K H
	10.5X	4	-		750
	10:51	5	1		TOODEL BULL ON
	10:59	6	-		600 DSI 10 M
	10:59	7	_		SDOPSI Public Sand Fra
*	10:59	×	-		KNO PSI C I
	11:00cm	a	-		SOOPSI Suid
	11:01	10	1844		1000 PSI 5.1
	11.01	11	10-10		too psi s
	11:02	17	-		MOD PSI C.
	11:02	13			STOPSI Stal
	W. 02				oursi, sana
		54			
Docu		7'4"	Starl	ina	989 86 7 KD 117" Dogy ADDINOP
RUCK	11:12	1'	500.0	g	(DO DSI Pulpha Smad
	11:12	2'			(000 PSI, (200) psi, 3474
	11:12	31			700 PSI " "
	11:12	41	-		TODPSI IN IN
	11:12	5'	-		700 PS1 Rubble Sand
	11:13	Co'	1848		1000 PSI "
	11:14	71	1848		1000 851 "
	11.12	81	1848		1000PS1 " "
	11:14	a'	2033		1100BSI Malthe sand
	11:14	10'	2217		1200 PS1, " "
	11:14	111	2402		1300 PSI " "
	11:17	12	2217		1200 PSI Addad Extension
	11:17	13	2033		1100 PS1 Rubble Sind
	11:14	14	2402		1300 PSI. """
	11:18	14161	2402		1900 Rocy layer
				And the first of the second	

Construction monitoring at the Dinner Key Marina mooring field: Draft report HPCI Project No.: CE-M&N-CityMia-17-01

psi		
	torque	
900	1663	*
1000	1848	
1100	2033	
1200	2217	
1300	2402	
1400	2587	
1500	2771	*
1600	2956	
1700	3141	
1800	3326	
1900	3510	
2000	3695	*
2100	3880	
2200	4065	
2300	4250	
2400	4435	
2500	4619	
2600	4804	
2700	4989	
2800	5174	
2900	5359	

*Factory supplied torque values

Mr. Tim Blankenship, P.E. Moffatt & Nichol 2937 SW 27th Avenue Suite 101A Coconut Grove, FL 33133

August 29, 2017

Jet Probe Report

Jet probes were conducted to refusal at the following locations:

Dinner Key Mooring Field							
Position #	GPS Co	oordinates	Water Depth	Probe to Refusal			
1 25	° 43.695	80° 13.769	6' water	6' 3"			
2 25	° 43.669	80° 13.792	5.5' water	5' 6"			
3 25	° 43.686	80° 13.814	5' water	4'			
4 25	° 43.735	80° 13.781	9' 6" water	1'			
5 25	° 43.786	80° 13.768	7' 6" water	6'			
6 25	° 43.796	80° 13.795	8' 10" water	2' 2"			
7 25	° 43.790	80° 13.820	9' 7" water	4' 2"			
8 25	° 43.748	80° 13.835	10' 4" water	2' 3"			
9 25	° 43.737	80° 13.858	8' 1" water	1'1"			
10 25	° 43.725	80° 13.880	7' 7" water	2' 10"			
11 25	° 43.750	80° 13.887	8' water	2' 2"			



Key Largo Limestone in the Miami – Biscayne Bay Region



Interfingering beneath Biscayne Bay known since the 1950's

Figure B-1: Miami limestone below Biscayne Bay

Slide credit, Dr. Donald F. McNeill, Ph.D., PG

Port of Miami

www.portofmiamitunnel.com