

CITY OF MIAMI
UTILITY WORK SCHEDULE

Project Number: B-30637

Commission District:

Project Name: Mary Brickell Village

Utility Agency/Owner (UAO): AT&T Florida

A. Summary of Utility Work And Execution

NON-CONSTRUCTED ITEMS	ESTIMATED CALENDAR DAYS	CONSTRUCTION ITEMS	ESTIMATED CALENDAR DAYS
Total Preliminary	_____	Total Prior Project Construction	_____
Total Material Procurement	_____	Total During Project Construction	4
Total Right-of-Way Acquisition	_____		
Total Other	_____		

This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to the City of Miami, the Contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of their facilities, on this City of Miami project. The following data is based on City of Miami preliminary construction plans dated 8/13/2013. Any deviation by the City of Miami or its contractor from the plans, as provided, may render this work schedule null and void. Upon notification by the City of Miami of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify the City of Miami in writing prior to starting, stopping, resuming, or completing work.

During the project, the UAO shall locate their facilities within 48 hours of notice to their Representative.
Representative: USIC Telephone Number: 1-800-432-4770

UAO Project Representative: Steven A. Low Telephone Number: 305-222-8745 E-Mail: sl4504@att.com

UAO Field Representative: Ken Hiller Telephone Number: 305-663-8232 E-Mail: kh0786@att.com

UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____

UAO Field Representative: _____ Telephone Number: _____ E-Mail: _____

This document is a printout of a City of Miami form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions, or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:

- No changes to forms document
- Appendix "Changes to Forms Document" is attached. _____ Number of Attachment Pages.

Authorized Utility Agent: _____ *Engineer of Record (EOR): _____ Acceptance by the City of Miami Utilities: _____

(Signature) _____ (Signature) _____ (Signature) _____

(Printed Name) _____ (Printed Name) _____ (Printed Name) _____

Area Mgr Osp Plng & Eng Design

(Title) _____ (Title) _____ (Title) _____

(Date) _____ (Date) _____ (Date) _____

(*When requested by the City of Miami, the EOR will attest to compatibility of plans, specifications, and Utility Work Schedule)

CITY OF MIAMI
UTILITY WORK SCHEDULE

Project Number: B-30637

Commission District:

Project Name: Mary Brickell Village

Utility Agency/Owner (UAO): AT&T Florida

B. Special Conditions / Constraints

1. AT&T Florida services to remain in place and in service at all times.
2. The roadway contractor must maintain access to all AT&T Florida facilities at all times during road construction.
3. AT&T Florida requires seven (7) days advance notice for scheduling manhole and handhole frame/cover adjustments.

CITY OF MIAMI
UTILITY WORK SCHEDULE

Project Number: B-30637

Commission District: 2

Project Name: Mary Brickell Village

Utility Agency/Owner (UAO): AT&T Florida

C. Disposition of Facilities (List All Existing & Proposed) on Project:

UTILITY FACILITIES BY STATUS/ TYPE / SIZE/ MATERIAL / OFFSET TO BASELINE FROM STA TO STA	DESCRIPTION OF UTILITY WORK	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS
<u>SE9th St</u>	Adjust manhole frame/cover to final grade		During Const	1
1) Sta 12+79 (Rt) Exist MH	Adjust handhole frame/cover to final grade		During Const	1
2) Sta 12+31 (Rt) Exist HH	Adjust manhole frame/cover to final grade		During Const	1
3) Sta 11+92 (Rt) Exist MH	Remove unused wooden pole.		During Const	1
<u>SE10th St</u>				
4) Sta 15+90 (Lt) Exist Pole				