

CITY OF MIAMI
UTILITY WORK SCHEDULE

Financial Project ID: B-30637 PH 2	Federal Project ID:
County: Miami-Dade	State Road No.:
Project Name: Mary Brickell Village Drainage and Roadway Improvements SW 1 Ave from SW 8 St to SW 9 St	
Utility Agency/Owner (UAO): Miami-Dade Water & Sewer	

A. Summary of Utility Work And Execution

	ESTIMATED CALENDAR DAYS		ESTIMATED CALENDAR DAYS
NON-CONSTRUCTION ITEMS		CONSTRUCTION ITEMS	
Total Preliminary	N/A	Total Prior to Project Construction	N/A
Total Material Procurement	N/A	Total During to Project Construction	6 days
Total Right-of-way Acquisition	N/A		
Total Other	N/A		

This document has been developed as the method for a Utility Agency/Owner (UAO) to transmit to the City of Miami, the Contractor, and other right-of-way users, the location, relocation, adjustment, installation, and/or protection of their facilities, on this City of Miami project. The following data is based on City of Miami 100% construction plans dated 11/14/2014. Any deviation by the City of Miami or its contractor from the plans, as provided, may render this work schedule null and void. Upon notification by the City of Miami of such change, this utility may require additional days for assessment and negotiation of a new work schedule. This UAO is not responsible for events beyond the control of the UAO that could not reasonably be anticipated by the UAO and which could not be avoided by the UAO with the exercise of due diligence at the time of the occurrence. The UAO agrees to notify the City of Miami in writing prior to starting, stopping, resuming, or completing work.

During the project, the UAO shall locate their facilities within 48 hours of notice to their Representative.

Representative: _____ Telephone Number: _____

UAO Project Representative: See section B Telephone Number: See section B E-mail: See section B

UAO Field Representative: See section B Telephone Number: See section B E-mail: See section B




UAO Field Representative: See section B Telephone Number: See section B E-mail: See section B

This document is a printout of a City of Miami form maintained in an electronic format and all revisions thereto by the UAO in the form of additions, deletions or substitutions are reflected only in an Appendix entitled "Changes to Form Document" and no change is made in the text of the document itself. Hand notations on affected portions of this document may refer to changes reflected in the above-named Appendix but are for reference purposes only and do not change the terms of the document. By signing this document, the UAO hereby represents that no change has been made to the text of this document except through the terms of the appendix entitled "Changes to Form Document".

You MUST signify by selecting or checking which of the following applies:

No changes to forms document.

Appendix "Changes to Forms Document" is attached. _____ Number of Attachment Pages.

Authorized Utility Agent:	*Engineer of Record (EOR):	Acceptance by District Utilities:
		
(Signature)	(Signature)	(Signature)
Patrick Chong	Francisco J. Alonso, P.E.	Orlando Misas
(Printed Name)	(Printed Name)	(Printed Name)
Utility Coordination Superv.	Project Manager	Project Manager
(Title)	(Title)	(Title)
12/1/2014	12/1/14	12/1/2014
(Date)	(Date)	(Date)

(*When requested by the District, the EOR will attest to compatibility of plans, specifications and Utility Work Schedule)

**CITY OF MIAMI
UTILITY WORK SCHEDULE**

Project Number: B-30637 PH 2	
Project Name: Mary Brickell Village Drainage and Roadway Improvements SW 1 Ave from SW 8 St to SW 9 St	
Utility Agency/Owner (UAO): Miami-Dade Water & Sewer	
B	Special Conditions / Constraints
City of Miami Project # B-30637 PH2 Mary Brickell Village Drainage and Roadway Improvements	M-DWASD Project No. 2011-CMIA-002
<p>1- MDWASD requires that access to all water and sewer valves, sanitary sewer manholes, and other control mechanisms be maintained throughout construction in the event of an emergency to ensure the public health and safety. Covering valve boxes and manholes can be considered unauthorized obstruction of and tampering with Department Utilities.</p> <p>2- Adjustment to final elevation of all WASD valve and manhole covers affected by project B-30637 to be performed by the City's roadway contractor to WASD standard SS8.0 and WS1.0 as part of roadway project.</p> <p>3- The protection of the existing water and sewer mains throughout the construction of B-30637 is CRITICAL to the ongoing operation of MDWASD. The City's contractor must take the appropriate measures to protect WASD facilities during construction. Please use extreme caution during installation of drainage pipe from structures S-1 to S-2 and S-6 to S-7 as well as structure S-5.</p> <p>4-The City's contractor shall coordinate and work with WASD to adjust, relocate and install any WASD facility requiring work to be performed during construction of the roadway project. City project manager must contact WASD Utility Coordination at (786)-268-5255 with 2 weeks notice to coordinate and schedule the relocation of items 1 and 2 of section C on page 3.</p> <p>5-Please contact the MDWASD Meter Shop at (786) 268-5469 to coordinate and schedule any needed relocation of Water Meters or for the replacement of damaged water meter boxes.</p> <p>6-Please contact the MDWASD Hydrant Shop with 2 weeks notice at (305) 460-4926 to coordinate and schedule any needed fire hydrant relocation.</p>	
Contact Information:	
EMERGENCY HOTLINE:	(305) 274-9272.
Julio Almoedo:	(786) 268-5171
Luis Aguiar:	(786) 268-5401
Rod Lovett:	(786) 268-5025
Al Galambos:	(786) 268-5501
Isaac Gutierrez:	(786) 268-5173
	JAMOE@miamidade.gov LAGUI@miamidade.gov RODLO@miamidade.gov AGALA@miamidade.gov IGUTI@miamidade.gov
	Chief, Construction Management Div. Chief, Water Distribution Maintenance. Chief, Sewer Collection Maintenance. Chief, Pump Station Maintenance Div. Pump Station Unit -Construction.

**CITY OF MIAMI
UTILITY WORK SCHEDULE**

Financial Project ID: B-30637 PH 2		Federal Project ID:		
County: Miami-Dade		State Road No.:		
Project Name: Mary Brickell Village Drainage and Roadway Improvements SW 1 Ave from SW 8 St to SW 9 St				
Utility Agency/Owner (UAO): Miami-Dade Water & Sewer				
C Disposition of Facilities (List All Existing & Proposed) on Project:				
UTILITY FACILITIES BY TYPE/SIZE/MATERIAL/OFFSET TO BASELINE FROM STATO STA	DESCRIPTION OF UTILITY WORK	DEPENDENT ACTIVITIES	M.O.T. PHASE NUMBER	CONSECUTIVE CALENDAR DAYS
1. Existing 10-inch Gravity Sewer line along SW 1 Ave from SW 8 St to SW 9 St.	Portion of pipe passing within drainage structure S-6 to be changed to PVC or DIP by WASD. See note 4 page 2 section B.		During Const.	2
2. Existing 8-inch Water Main along SW 1 Ave from Sta. 11+70 to Sta. 13+10.	To be relocated by WASD to avoid conflict with proposed drainage pump station at SW 1 Ave and SW 8 St. See note 4 page 2 section B.		During Const.	4
3. Existing valve and manhole covers.	To be adjusted by City roadway contractor per WASD standard SS 8.0 and WS 1.0.		During Const.	Unit